

Suggested Time Frames for Follow-up to Dam Inspection Directives

<u>Activity</u>	<u>Time Range</u>
Signing	30-90 days
Benchmark	6-12 months
Embankments	
Trees/brush removal	6-12 months
Erosion (investigate)	0-3 months
(repair)	3-6 months
Seepage (investigate)	0-3 months
(repair)	6-24 months
Rodents	3-6 months
Mowing	within current season
Gates (investigate)	up to 18 months
(repair)	0-36 months
Concrete (investigate)	up to 18 months
(repair)	3-36 months
Dam Failure Analysis	1-2 years (high and significant hazard) 5 years (low hazard)
EAP (interim)	6 months-1 year (high and significant hazard) 2 years (low hazard)
(based on DFA)	6 months after DFA
IOM	12 months
Safety Features	0-3 months
Inspection Report	1-3 months